

Infrastructure on Peat	Length (m)	Width (m)	Area (m ²)	Average Depth of Peat (m)	Number	Total Excavated Volume Acrotelm Peat (m ³)	Total Excavated Volume Catotelm Peat (m ³)	Total Excavated Volume Peat (m ³)	Length (m)	Width (m)	Area (m ²)	Average Thickness of Peat (m)	Number	Total Re-use Volume of Peat (m ³)
New track T04 - T05 (on peat)	232	6	1392	0.97	1	696	654	1350	232	2	464	0.50	2	464
New track T07 - T11 (on peat)	663	6	3978	0.54	1	2148	0	2148	663	2	1326	0.50	2	1326
New track	-	-	-	-	-	-	-	0	10898	2	21796	0.50	0	0
Track to be upgraded	-	-	-	-	-	-	-	0	15897	2	31794	0.50	1	15897
T01	30	30	900	0.13	0	0	0	0	94.25	2	188	0.50	1	94
T02	30	30	900	0.25	0	0	0	0	94.25	2	188	0.50	0	0
T03	30	30	900	0.10	0	0	0	0	94.25	2	188	0.50	0	0
T04	30	30	900	0.90	0	0	0	0	94.25	2	188	0.50	0	0
T05	30	30	900	0.39	0	0	0	0	94.25	2	188	0.50	0	0
T06	30	30	900	0.00	0	0	0	0	94.25	2	188	0.50	1	94
T07	30	30	900	0.24	0	0	0	0	94.25	2	188	0.50	0	0
T08	30	30	900	0.72	0	0	0	0	94.25	2	188	0.50	0	0
T09	30	30	900	0.40	0	0	0	0	94.25	2	188	0.50	0	0
T10	30	30	900	0.65	1	450	135	585	94.25	2	188	0.50	1	94
T11	30	30	900	0.14	0	0	0	0	94.25	2	188	0.50	0	0
T12	30	30	900	0.45	1	405	0	405	94.25	2	188	0.50	1	94
T13	30	30	900	0.39	0	0	0	0	94.25	2	188	0.50	0	0
T14	30	30	900	0.11	0	0	0	0	94.25	2	188	0.50	0	0
T01 Hardstand	-	-	7851	0.14	0	0	0	0	150	2	300	0.50	0	0
T02 Hardstand	-	-	7851	0.22	0	0	0	0	150	2	300	0.50	0	0
T03 Hardstand	-	-	7851	0.15	0	0	0	0	150	2	300	0.50	0	0
T04 Hardstand	-	-	7851	0.66	1	3926	1247	5173	150	2	300	0.50	1	150
T05 Hardstand	-	-	7851	0.43	0	0	0	0	150	2	300	0.50	0	0
T06 Hardstand	-	-	7851	0.00	0	0	0	0	150	2	300	0.50	0	0
T07 Hardstand	-	-	7851	0.12	0	0	0	0	150	2	300	0.50	0	0
T08 Hardstand	-	-	7851	0.62	0	0	0	0	150	2	300	0.50	0	0
T09 Hardstand	-	-	7851	0.36	0	0	0	0	150	2	300	0.50	0	0
T10 Hardstand	-	-	7851	0.57	1	4475	0	4475	150	2	300	0.50	1	150
T11 Hardstand	-	-	7851	0.20	0	0	0	0	150	2	300	0.50	0	0
T12 Hardstand	-	-	7851	0.54	1	4211	0	4211	150	2	300	0.50	1	150
T13 Hardstand	-	-	7851	0.30	0	0	0	0	150	2	300	0.50	0	0
T14 Hardstand	-	-	7851	0.15	0	0	0	0	150	2	300	0.50	0	0
BESS	80	60	4800	0.26	0	0	0	0	280	2	560	0.50	0	0
Compound Mid	150	100	15000	0.27	0	0	0	0	500	2	1000	0.50	0	0
Compound North	70	50	3896	0.17	0	0	0	0	240	2	480	0.50	0	0
Compound South	80	75	6000	0.26	0	0	0	0	310	2	620	0.50	0	0
Substation	98	68	6664	0.26	0	0	0	0	332	2	664	0.50	0	0
Totals						16311	2036	18347						18514

Total Excavated Volume Acrotelm Peat (m ³)	16311
Total Excavated Volume Catotelm Peat (m ³)	2036
Total Excavated Volume Peat (m ³)	18347
Total Re-use Volume Acrotelm Peat (m ³)	0
Total Re-use Volume Catotelm Peat (m ³)	0
Total Re-use Volume of Peat (m ³)	18514
Net Balance (m ³)	-167